

SAINT MICHAEL AND ALL ANGELS CONSTRUCTION HIGHLIGHTS



PROJECT TEAM

THE BECK GROUP – PROJECT LEADER
Graham Comstock
PRITCHARD ASSOCIATES - Representative
Brett Ratliff
SAINT MICHAEL AND ALL ANGELS
Colleen O’Hara



First Two Weeks of January:

Progress on Interiors Progresses

- Prime and Paint in level one
- Ceiling grid on level one
- Light fixtures in basement

Last Two Weeks of January:

- Limestone columns progress
- Curtainwall is completed
- Restrooms tiled on level one
- Drywall two-sided on level three



Looking Forward...

As we move into February the exterior will be complete and we will begin working on sitework including grading, underground (drainage, electrical, irrigation) and site walls. The interiors will progress from levels one and two to level three. We will achieve city inspection on rough in and be ready to complete ceilings and begin floors.